SUBSYNC

PRE-COMMENCEMENT PACK

Collins St facade demolition

480 Collins Street, Melbourne VIC 3000

PREPARED FOR	Meridian Built Pty Ltd
PREPARED BY	SubSync
DATE	14 October 2026
REFERENCE	VTX-COLLINS-PCP-001 · Rev A

CONTRACT SUM
$1,260,000.00
Excluding GST

SCHEDULE OF VALUES
$1,287,000.00
8 line items across 3 sections

DIFFERENCE
+$27,000.00
Contract works reconcile. The difference is provisional sums $45,000.00, adjustments – $18,000.00.

CONTENTS

01 **Claim breakdown** — Schedule of values that progress claims are assembled against
02 **Project team** — Who to contact, and for what
03 **Tickets and inductions** — Licences, tickets and inductions held by the site team
04 **Insurances** — Policies held and certificates of currency
05 **Safety and compliance documents** — SWMS, plans and licences
06 **Attachments** — 5 documents bound into this pack

SECTION 1

Claim breakdown

SUBSYNC

The schedule of values progress claims on this project will be assembled against. Claims should reference the item numbers below. Amounts exclude GST.

ITEM	DESCRIPTION	AMOUNT (EX GST)	% OF SUM
1	**Contract works**		
1.1	Preliminaries and road occupancy	$96,000.00	7.6%
1.2	Scaffold, screens and public protection	$178,000.00	14.1%
1.3	Facade panel removal, levels 1–8	$384,000.00	30.5%
1.4	Structural take-down, podium	$342,000.00	27.1%
1.5	Spoil removal and disposal	$156,000.00	12.4%
1.6	Make good and handover	$104,000.00	8.3%
	Subtotal, contract works	**$1,260,000.00**	100.0%
2	**Provisional sums**		
2.1	Heritage stonework salvage	$45,000.00	3.6%
3	**Adjustments**		
3.1	Credit — builder-supplied hoarding	−$18,000.00	-1.4%
	Total	**$1,287,000.00**	102.1%

CONTRACT SUM RECORDED	SCHEDULE TOTAL	DIFFERENCE
$1,260,000.00	**$1,287,000.00**	**+$27,000.00**

Schedule exceeds the contract sum by $27,000.00

Contract works total $1,260,000.00 and agree with the contract sum. The $27,000.00 difference is made up of the lines that sit outside it:

- Provisional sums: $45,000.00
- Adjustments: −$18,000.00

To be confirmed before the first progress claim: whether the contract sum is inclusive of provisional sums, and whether the credit has already been taken.

SECTION 2

Project team

SUBSYNC

Project contacts for Collins St facade demolition.

NAME	ROLE	PHONE	EMAIL
Grace Okonkwo	Project Manager	—	grace.okonkwo@demo-seed.subsync.com.au
Chris Coyle	Director	0421 841 929	chris@vettex.com.au
Anita Rahman	Contract Administrator	—	anita.rahman@demo-seed.subsync.com.au
Tom Whelan	Project Manager	—	tom.whelan@demo-seed.subsync.com.au
Dean Kovac	Site Manager	—	dean.kovac@demo-seed.subsync.com.au

SECTION 3

Tickets and inductions

SUBSYNC

Licences, tickets and inductions held by the people working on site, from the credentials register. Status is as at 14 October 2026.

TICKET OR INDUCTION	NUMBER	ISSUED BY	EXPIRY	COPY
Dean Kovac Site Manager				
Construction induction (white card)	CIC-0000001	WorkSafe Victoria	No expiry	Not attached
High risk work licence — DG, RB, WP	HRW-0000000	WorkSafe Victoria	2 November 2026 Expires in 19 days	Att. A p. 8
First aid (HLTAID011)	FA-24-0000	St John Ambulance Victoria	15 August 2027 Current	Not attached
Tom Whelan Project Manager				
Construction induction (white card)	CIC-0000002	WorkSafe Victoria	No expiry	Not attached
Work safely at heights (RIIWHS204E)	WAH-23-0000	Registered training organisation	30 September 2026 Expired	Not attached
Grace Okonkwo Project Manager				
Construction induction (white card)	CIC-0000003	WorkSafe Victoria	No expiry	Not attached
Site induction — 480 Collins Street	—	Meridian Built	14 October 2027 Current	Not attached

SECTION 4

Insurances

SUBSYNC

Policies held by SubSync. Status is as at 14 October 2026. Certificates of currency are bound in where marked.

COVER	INSURER	POLICY NO.	LIMIT	EXPIRY	CERTIFICATE
Contract Works and Mobile Plant	QBE Insurance	CW-SAMPLE-01	$2,000,000	28 February 2027 Current	Not attached
Motor Vehicle Fleet	Allianz Australia	MV-SAMPLE-02	—	31 May 2027 Current	Not attached
Professional Indemnity	Chubb Insurance	PI-SAMPLE-03	$5,000,000	30 April 2027 Current	Not attached
Public and Products Liability	CGU Insurance	PL-SAMPLE-04	$20,000,000	31 March 2027 Current	Att. B p. 9
WorkCover (Victoria)	WorkSafe Victoria	WC-SAMPLE-05	—	30 June 2027 Current	Not attached

SECTION 5

Safety and compliance documents

SUBSYNC

The standard documents that apply to this work. Each attached document is bound in after the pack exactly as issued, with its attachment letter and the pack page number added in the margin.

DOCUMENT	REF.	REV.	DATE	ATTACHED
Safe work method statements				
Facade panel removal, levels 1–8 High risk construction work: Work at heights over 2 m; Work near a public road; Demolition of load-bearing elements	SWMS-01	B	6 October 2026	Att. C p. 10
Structural take-down, podium High risk construction work: Demolition of load-bearing elements; Work involving powered mobile plant	SWMS-02	A	6 October 2026	Att. D p. 13
Plans				
Traffic management plan — Collins Street lane closure Night works, lane 1 closed 7:00 pm–5:00 am	TMP-01	C	29 September 2026	Att. E p. 14
Licences and permits				
Demolition and asbestos removal licence	Class A	—	1 July 2025	Not attached

SECTION 6

Attachments

SUBSYNC

Documents bound into this pack after this page. Page numbers run on from the pack, and each attached page carries its letter in the top margin.

ATT.	DOCUMENT	TYPE	PAGES
A	High risk work licence — DG, RB, WP — Dean Kovac	Ticket	8
B	Certificate of currency — Public and Products Liability	Insurance	9
C	SWMS-01 Facade panel removal, levels 1–8	SWMS	10–12
D	SWMS-02 Structural take-down, podium	SWMS	13
E	TMP-01 Traffic management plan — Collins Street lane closure	Plan	14

HIGH RISK WORK LICENCE

SAMPLE — FICTIONAL

DEAN KOVAC
Licence no. HRW-0000000
Classes: DG (Dogging) · RB (Basic rigging) · WP (Boom-type EWP)
Expires 02 Nov 2026

CERTIFICATE OF CURRENCY

SAMPLE — FICTIONAL

Insured	Vettex Pty Ltd
Policy	Public and Products Liability
Policy number	PL-0000-0000-SAMPLE
Period	31 March 2026 to 31 March 2027
Limit of indemnity	$20,000,000 any one occurrence
Interested parties	Principal and head contractor noted for their vicarious liability

This certificate is a summary only. Refer to the policy wording.

SAFE WORK METHOD STATEMENT Facade panel removal, levels 1–8	Ref: **SWMS-01** Revision: B Prepared by: Site Manager **SAMPLE — FICTIONAL**

High risk construction work: Work at heights over 2 m; work near a public road; demolition of load-bearing elements

#	Job step	Hazards	Control measures	Residual risk	Responsible
1	Remove facade panel bay 1 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Medium	
2	Remove facade panel bay 2 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
3	Remove facade panel bay 3 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
4	Remove facade panel bay 4 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
5	Remove facade panel bay 5 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Medium	
6	Remove facade panel bay 6 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
7	Remove facade panel bay 7 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
8	Remove facade panel bay 8 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
9	Remove facade panel bay 9 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Medium	

10	Remove facade panel bay 10 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
11	Remove facade panel bay 11 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
12	Remove facade panel bay 12 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
13	Remove facade panel bay 13 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Medium	
14	Remove facade panel bay 14 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
15	Remove facade panel bay 15 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
16	Remove facade panel bay 16 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
17	Remove facade panel bay 17 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Medium	
18	Remove facade panel bay 18 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
19	Remove facade panel bay 19 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
20	Remove facade panel bay 20 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	
21	Remove facade panel bay 21 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Medium	

22	Remove facade panel bay 22 from mast climber	Falling objects; fall from height; manual handling of panels	Exclusion zone below, screens to scaffold, panels lifted by crane with tag lines, harness to anchor	Low	

Workers sign on: _____ _____ _____

SAFE WORK METHOD STATEMENT Structural take-down, podium	Ref: **SWMS-02** Revision: A Prepared by: Site Manager **SAMPLE — FICTIONAL**

High risk construction work: Demolition of load-bearing elements; work involving powered mobile plant

#	Job step	Hazards	Control measures	Residual risk	Responsible
1	Establish exclusion zone around podium	Unauthorised entry	Hoarding, signage, spotter	Low	
2	Prop slab below demolition area	Collapse	Engineer-designed propping inspected before start	Medium	
3	Saw-cut and lift slab sections	Silica dust; noise; collapse	Wet cutting, P2 masks, hearing protection, lift plan	Medium	
4	Load spoil to trucks	Plant and pedestrian interaction	Traffic controller, separated walkways	Low	

Workers sign on: _____ _____ _____

TRAFFIC MANAGEMENT PLAN — COLLINS STREET

SAMPLE — FICTIONAL

